

Westport Construction Co.
 660-885-2231 Phone
 660-885-7722 Fax

5/29/2018

Projected Schedule
/// Actual Progress

**Construction Schedule
 Marshfield Aquatic Center**

Month	April					May				June				July				Aug				Sept				Oct				Nov				Dec				Jan				Feb				March				April																			
Week	2	9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11	18	25	4	11	18	25	1	8	15	22	29												
Excavation/ Site Utilities																																																																					
Concrete																																																																					
Masonry																																																																					
Structural/Sheet																																																																					
Roofing/Sheet Metal																																																																					
Aluminum Storefronts																																																																					
Painting																																																																					
Plumbing																																																																					
Electrical																																																																					
HVAC																																																																					
Food Service Equipment																																																																					
Resinous Flooring																																																																					
Metal Joists/Drywall																																																																					
Asphalt																																																																					
Top Soil/Seeding																																																																					
Pool Plumbing-Rough In																																																																					
Pool Finishes																																																																					

Completion Date: April 15, 2019